



Hours and Days of Work Requested

Saturday April 27th, 2019 - 9:00AM to 9:00PM. Work must be done on a Saturday. If the 27th is not available or we are unable to perform the work because of weather, it will need to be the earliest available Saturday.

9:00AM – Set up traffic control, rig in, set-up (2) truck cranes for (2) hours. (2) Cranes are necessary to complete the amount of work required in one day.

11:00AM – Remove (18) existing Air Handling Units and hoist (18) new Air Handling Units into place on the roof of building for (8) hours. Time must be allowed for installation of each unit.

7:00PM – Take down (2) truck cranes, rig out, and take down traffic control for (2) hours.

9:00PM – All work is completed.

Type of Work to Be Conducted

Rig in (2) truck cranes into partial street closure with traffic control to remove and replace (18) Air Handling Units on the roof of 1400 65th Street.

Type of Equipment to Be Used

- (1) 75-ton mobile truck crane
- (1) 265-ton mobile truck crane

Location Where Work Will Take Place

1400 65th Street, Emeryville – Traffic Control Site Map is attached.

3 Out of 4 lanes on the North side of 65th Street between Shellmound Street and Hollis Street.

Why the Waiver is Needed

This noise waiver is needed because this work needs to be completed on the weekend. OSHA requires buildings under the swing path of cranes to be vacated while hoisting loads overhead. This would have a significant impact on businesses during weekday business hours. Completing this work on the weekend will also avoid congesting weekday commuter traffic.

Contact Person

Steven Leaverton - Sales Manager

steven@kingcrane.com (408)960-5454

This permit is submitted by Peter Smith, psmith@bigge.com (510)410-9370