



City of Emeryville

C A L I F O R N I A

MEMORANDUM

DATE: June 18, 2019
TO: Christine Daniel, City Manager
FROM: Andrew Clough, Public Works Director
SUBJECT: **Resolution Of The City Council Of The City Of Emeryville Accepting The 2017/2018 Street Rehabilitation and Preventive Maintenance Project, Phase 2, EPW 18-104 (CIP No. 17240005), As Complete And Authorizing The City Engineer To File A Notice Of Completion With The Alameda County Clerk**

RECOMMENDATION

Staff recommends that the City Council adopt the above entitled resolution.

BACKGROUND

The Capital Improvement Program (CIP) adopted by the City Council in June 2016 included funding for the Annual Street Rehabilitation and Preventive Maintenance Program, CIP No. 17240005. Preventive maintenance of streets is required on a regular basis to extend the life of streets and to provide a quality riding surface for all modes of travel.

The project consisted of rehabilitation and preventive maintenance of City streets including pothole/base repairs, crack sealing, and slurry seal overlays. Phase 2 of this project slurry sealed 5.76 miles of roadways in the City.

The project included work on the following streets:

- 67th Street (UPRR - City Limits)
- 66th Street (UPRR - City Limits)
- 65th Street (Shellmound - Greenway Park)
- 64th Street (Overland - Vallejo)
- 61st Street (Hollis - Vallejo)
- 59th Street (Horton - Vallejo)
- Haruff Street
- Stanford Avenue (Hollis - Vallejo)
- 55th Street (Doyle - Vallejo)
- Vallejo North Of Powell (Ocean - Powell)
- Vallejo South Of Powell (Powell - 55th)
- Peladeau Street (Powell - Stanford)
- Doyle Street (Powell - 55th)
- Beaudry Street (Powell - 55th)
- Shellmound Street (65th - City Limits)
- Shellmound Way
- 45th Street (Hollis - San Pablo)

- Park Avenue (Halleck - San Pablo)
- Halleck Street (Park – City Limits)
- Hubbard Street (Park - 40th)
- Horton Street (Sherwin - 40th)
- Holden Street (45th - 40th)
- City Civic Center Parking Lot
- Haven Street (Park - 40th)
- Harlan Street (Park - 40th)
- Watts Street (Park - 40th)
- Emery Street (Park - 40th)
- 46th Street (Adeline - City Limits)
- 45th Street (Adeline - City Limits)
- 44th Street (Adeline - City Limits)
- 43rd Street (Adeline - City Limits)
- 42nd Street (Adeline - City Limits)
- 41st Street (Adeline - City Limits)
- Adeline Street (San Pablo - 40th)
- Peralta Street (City Limits - Macarthur)

The project included new striping configurations on each street with bicycle and pedestrian facilities. The new striping improvements included re-configuration of bicycle lane transitions at intersections, buffered bicycle lanes, green thermoplastic bicycle facilities, continental crosswalks, and improved pavement markings.

DISCUSSION

On July 10, 2018, the City Council adopted a resolution for awarding a contract to Telfer Pavement Technologies, Inc. for the construction of the project in the amount of \$1,573,225.50.

The project was substantially completed in Summer/Fall 2018. Additional work, including warranty repairs, were completed in Spring 2019.

The project is complete and ready for acceptance by the City Council. The City Engineer must now file a Notice of Completion with the Alameda County Clerk.

FISCAL IMPACT

Project costs are within the project budget such that no additional appropriation is required. No additional fiscal impact anticipated.

STAFF COMMUNICATION WITH THE PUBLIC

City Staff has discussed the project with:

1. Bicycle and Pedestrian Advisory Committee at various meetings in 2017 and 2018.

2. Public Works Committee and Transportation Committee at various meetings in 2017 and 2018

The purpose of these discussions was to keep the public and committees informed on progress with projects from the Capital Improvement Program.

CONCLUSION

Staff concludes that it is in the public's interest for City Council to adopt the above stated resolution.

PREPARED BY: Ryan O'Connell, Senior Civil Engineer

**APPROVED AND FORWARDED TO THE
CITY COUNCIL OF THE CITY OF EMERYVILLE:**



Christine Daniel, City Manager

ATTACHMENTS

- Draft Resolution